

Question on Follow-up on Installation of Drinking Fountains
in Discovery Bay Community Hall
(Paper DFMC 29/2016)

Written Reply from Water Supplies Department

Water Supplies Department (WSD) had followed up on the captioned case after the meeting on 14.3.2016. Details as follows:-

WSD received the latest water application details from Architectural Services Department (ArchSD) on 18.3.2016. Approval was given to the ArchSD's contractor in the morning of 21.3.2016 to commence work. On 5.4.2016, WSD received notification to commence works from ArchSD's contractor and approval was given on the same date. On 18.5.2016, ArchSD's contractor informed WSD that the site work was completed. On the same day, WSD advise ArchSD's Contractor that they should submit an acceptable water sample testing report for approval. On 23.6.2016, WSD received water sample testing report from ArchSD's contractor but found not acceptable and they were advised to resubmit a proper testing report to WSD. WSD received an acceptable water sample testing report from ArchSD's contractor on 30.6.2016. WSD e-mailed ArchSD on 2.7.2016 that they can arrange their contractor to make connection to the drinking machine. On 4.7.2016, WSD issued works completion approval notification and also telephoned both ArchSD and HAD on the approval. WSD also advised ArchSD that if the drinking machine cannot be connected on 4.7.2016, they should arrange to flush the drinking machine once before it is open to be used.

July 2016