Sai Kung District Council Traffic & Transport Committee

Report on Progress of Major Projects

SKDC(TTC)Paper no.253/16

As at 31 October 2016

Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence- ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
160TB Cat. A	Footbridge Across Po Yap Road Linking Tseung Kwan O Area 55 and Area 65 (MTR Tseung Kwan O Station)	63	Secretary for Development / CEDD	7/2014	9/2016	Works mainly include the construction of a footbridge across Po Yap Road linking Area 55 and Area 65 in Tseung Kwan O.	works were substantially completed, and the footbridge
703TH Cat. A	Dualling of Hiram's Highway between Clear Water Bay Road and Marina Cove and Improvement to Local Access to Ho Chung	1,774.4	Secretary for Transport and Housing / TD and HyD	3/2016	End 2020	The project scope mainly comprises widening two sections of Hiram's Highway between Clear Water Bay Road and Ta Ku Ling and between Nam Pin Wai Roundabout and Marina Cove to dual carriageway.	2016. As some land occupiers object to the land resumption, staged possession of site is in progress. Site clearance and ground investigation works



Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence- ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
872TH Cat A	Tseung Kwan O – Lam Tin Tunnel – Main Tunnel and Associated Works	15,093	Secretary for Transport and Housing / CEDD	7/2016	First half 2021	The main tunnel and associated works of Tseung Kwan O – Lam Tin Tunnel (TKO-LTT) will connect Tseung Kwan O and Lam Tin to meet the transport needs arising from the continuous development of Tseung Kwan O. The main tunnel and associated works comprise a dual two-lane trunk road of approximately 3.8 km long (about 2.2 km in the form of a tunnel) connecting Tseung Kwan O Town Centre in the east to Lam Tin, Eastern Harbour Crossing and Cha Kwo Ling Road in the west. The works involve reclamation of 3 ha. of land for construction of the depressed Road P2.	substantially completed. The main tunnel works contract and Road P2 works contract commenced in July 2016. Site preparation and clearance works are being carried out. Tendering process for the northern footbridge contract (connecting Park Central and Tiu Keng Leng Sports Centre)



Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence- ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
Head 706 Subhead 6101TX Cat D	Provision of Universal Access Facilities at Public Footbridges, Elevated Walkways and Subways Package 2 – Investigation, Design and Construction	87	Secretary for Transport and Housing / CEDD	4/2015	5/2018	 The project aims to provide lift facilities for the following 3 footbridges in Sai Kung District: 1. Footbridge across Po Lam Road North near Lam Shing Road (Structure No. NF193); 2. Footbridge across Po Ning Road near Po Shun Road (Structure No. NF309); and 3. Footbridge across Tong Ming Street near Sheung Tak Shopping Centre (Structure No. NF336). 	For NF193 and NF309, preparatory works including detection of underground utilities were in progress. For NF336, construction of lift tower was in progress.



Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence- ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
158TB Cat. A	Elevated Walkway between Tong Ming Street and Tong Tak Street, Tseung Kwan O	221.6	Secretary for Transport and Housing / TD and HyD	End 2016	Mid 2019	Works mainly include the construction of an elevated walkway between Tong Ming Street and Tong Tak Street, and a lift at the end of the walkway near Tong Tak Street.	completed. Funding was approved by LegCo Finance Committee on 13 May 2016. Tendering process of the
716CL Cat B	Infrastructure Works for Tseung Kwan O Stage I Landfill Site	Under review	Secretary for Development / CEDD	Under review	Under review	Works comprise the construction of a footbridge (Southern Bridge) across the southern tip of the Eastern Channel, a sewage pumping station and the associated landscaping works.	



Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence- ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
822TH Cat. B	Cross Bay Link	Under review	Secretary for Transport and Housing / CEDD	Under review	Under review	Cross Bay Link will connect Tseung Kwan O – Lam Tin Tunnel to Wan Po Road near Area 86 to cope with the anticipated traffic demand. It will provide alternative route to divert traffic from the town centre south so as to improve the living environment of the residential areas. The Cross Bay Link comprises the construction of an approximately 1.8 km long dual two-lane carriageway with cycle track and footpath.	investigation works was substantially completed in end 2015.



Project		Estimated	Responsible	Commence-	Completion		
No. &	Project Title	Cost	Bureau /	ment Date	Date	Project Scope / Remark	Progress / Status
Category		(\$M)	Department	(M/Y)	(M / Y)		
806TH	Dualling of Hiram's	Under	Secretary for	Under	Under	The major scope of works	1
Cat. B	Highway from	review	Transport and	review	review	comprises improving the	
	Marina Cove to Sai		Housing /			.	2016 and diverse views on the
	Kung Town		TD and HyD				road improvement scheme
						Kung Town, Po Tung Road	
						e e	received are now being
							reviewed for determination of
						Ha. The project aims to cope	the way forward.
						with the existing and	
						anticipated traffic needs and	
						to alleviate the congested	
						traffic condition.	

