Sai Kung District Council Traffic & Transport Committee

Report on Progress of Major Projects

Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence- ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
703TH Cat. A	Dualling of Hiram's Highway between Clear Water Bay Road and Marina Cove and Improvement to Local Access to Ho Chung	1,774.4	Secretary for Transport and Housing TD HyD	3/2016	End 2020	The project scope mainly comprises widening two sections of Hiram's Highway between Clear Water Bay Road and Ta Ku Ling and between Nam Pin Wai Roundabout and Marina Cove to dual carriageway.	Works commenced in March 2016.Foundation works, slope stabilization works and retaining wall construction works were in progress.



Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence- ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
872TH Cat A	Tseung Kwan O – Lam Tin Tunnel – Main Tunnel and Associated Works	15,093	Secretary for Transport and Housing CEDD	7/2016	Mid 2021	The main tunnel and associated works of Tseung Kwan O – Lam Tin Tunnel (TKO-LTT) will connect Tseung Kwan O and Lam Tin to meet the transport needs arising from the continuous development of Tseung Kwan O. The main tunnel and associated works comprise a dual two-lane trunk road of approximately 3.8 km long (about 2.2 km in the form of a tunnel) connecting Tseung Kwan O Town Centre in the east to Lam Tin, Eastern Harbour Crossing and Cha Kwo Ling Road in the west. The works involve reclamation of 3 ha. of land for construction of the depressed Road P2.	The main tunnel, Road P2, northern footbridges works contracts commenced in 2016. Tender for remaining works contracts will be invited in phases. Construction of tunnel portals, preparation of tunnel and open blasting, construction of cofferdam for reclamation in Junk Bay, construction of barging points and construction of footbridge abutment were in progress.



Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence- ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
Head 706 Subhead 6101TX Cat D	Provision of Universal Access Facilities at Public Footbridges, Elevated Walkways and Subways Package 2 – Investigation, Design and Construction	87	Secretary for Transport and Housing CEDD	4/2015	5/2018	 The project aims to provide lift facilities for the following 3 footbridges in Sai Kung District: 1. Footbridge across Po Lam Road North near Lam Shing Road (Structure No. NF193); 2. Footbridge across Po Ning 	For NF193, foundation works were in progress. For NF309, diversion of
						 Road near Po Shun Road (Structure No. NF309); and 3. Footbridge across Tong Ming Street near Sheung 	utilities, demolition of existing staircases and foundation works were in progress. Completion date of the works is subject to review depending on the progress of the utilities diversion. For NF336, lift installation works were in progress.
						Tak Shopping Centre (Structure No. NF336).	



Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence- ment Date (M/Y)	Date (M/Y)	Project Scope / Remark	Progress / Status
158TB Cat. A	Elevated Walkway between Tong Ming Street and Tong Tak Street, Tseung Kwan O	221.6	Secretary for Transport and Housing TD HyD	12/2016	Mid 2019	Works mainly include the construction of an elevated walkway between Tong Ming Street and Tong Tak Street, and a lift at the end of the walkway near Tong Tak Street.	Construction commenced on 30 December 2016. Preparation work for piling works was in progress. It is expected that piling works will commence in July 2017.
716CL Cat B	Infrastructure Works for Tseung Kwan O Stage I Landfill Site	Under review	Secretary for Development CEDD	Under review	Under review	Works comprise the construction of a feature footbridge (Southern Bridge) across the southern tip of the Eastern Channel, a sewage pumping station and the associated landscaping works.	Detailed design was in progress. The authorization notices under Roads (Works, Use and Compensation) Ordinance and the amendment of the sewerage scheme under Roads Ordinance as applied by the Water Pollution Control (Sewerage) Regulation were published on 25 September 2015 and 30 April 2015 respectively.



Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence- ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
822TH Cat. B	Cross Bay Link	Under review	Secretary for Transport and Housing CEDD	Under review	Under review	Cross Bay Link will connect Tseung Kwan O – Lam Tin Tunnel to Wan Po Road near Area 86 to cope with the anticipated traffic demand. It will provide alternative route to divert traffic from the town centre south so as to improve the living environment of the residential areas. The Cross Bay Link comprises the construction of an approximately 1.8 km long dual two-lane carriageway with cycle track and footpath.	The associated site investigation works was substantially completed in end 2015. Detailed design was in progress.



Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence- ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
806TH Cat. B	Dualling of Hiram's Highway from Marina Cove to Sai Kung Town	Under review	Secretary for Transport and Housing TD HyD	Under review	Under review	The major scope of works comprises improving the section of Hiram's Highway from Marina Cove to Sai Kung Town, Po Tung Road and the section of Tai Mong Tsai Road in the south of Sha Ha. The project aims to cope with the existing and anticipated traffic needs and to alleviate the congested traffic condition.	A public forum was conducted on 22 October 2016 and diverse views on the road improvement scheme were collected. Comments received were now being reviewed for considering the way forward.

