## Sai Kung District Council Traffic & Transport Committee Report on Progress of Major Projects

As at 28 February 2018

Project		Estimated	Responsible	Commence-	Completion		
No. &	Project Title	Cost	Bureau /	ment Date	Date	Project Scope / Remark	Progress / Status
Category		(\$M)	Department	(M/Y)	(M/Y)		
703TH Cat. A	Dualling of Hiram's Highway between Clear Water Bay	1,774.4	Secretary for Transport and Housing	3/2016	End 2020	The project scope mainly comprises widening two sections of Hiram's Highway	Works commenced in March 2016. Construction of Ho Chung Bridge (Kowloon
	Road and Marina Cove and Improvement to Local Access to Ho Chung		TD HyD			between Clear Water Bay Road and Ta Ku Ling and between Nam Pin Wai Roundabout and Marina Cove to dual carriageway.	Bound), noise barrier foundations and retaining walls were in progress.



Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence- ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
872TH Cat A	Tseung Kwan O – Lam Tin Tunnel – Main Tunnel and Associated Works	15,093	Secretary for Transport and Housing CEDD	7/2016	Mid 2021	The main tunnel and associated works of Tseung Kwan O – Lam Tin Tunnel (TKO – LTT) will connect Tseung Kwan O and Lam Tin to meet the transport needs arising from the continuous development of Tseung Kwan O.  The main tunnel and associated works comprise a dual two-lane trunk road of approximately 3.8 km long (about 2.2 km in the form of a tunnel) connecting Tseung Kwan O Town Centre in the east to Lam Tin, Eastern Harbour Crossing and Cha Kwo Ling Road in the west.  The works involve reclamation of 3 ha. of land for construction of the depressed Road P2.	The main tunnel, Road P2 and northern footbridge works contracts commenced in 2016. Road P2/D4 works contract and Tseung Kwan O Interchange works contract commenced in November 2017 and February 2018 respectively. The remaining works contracts of the project will be tendered progressively.  Construction of tunnel portals, main tunnel and open blasting works, marine viaduct foundation, footbridge foundation and piers, and the dredging works in Junk Bay were in progress.



Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence- ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
Subhead 6101TX Cat D	Provision of Universal Access Facilities at Public Footbridges, Elevated Walkways and Subways Package 2 – Investigation, Design and Construction	87	Secretary for Transport and Housing  CEDD	4/2015	12/2018	The project aims to provide lift facilities for the following 3 footbridges in Sai Kung District:  1. Footbridge across Po Lam Road North near Lam Shing Road (Structure No. NF193);  2. Footbridge across Po Ning Road near Po Shun Road (Structure No. NF309); and  3. Footbridge across Tong Ming Street near Sheung Tak Shopping Centre	For NF193, lift installation works at Lifts 1 and 2 were in progress.  For NF309, lift shaft construction at Lift 1 and foundation works at Lift 2 were in progress.  For NF336, the lift had been opened for public use.



Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence- ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
158TB Cat. A	Elevated Walkway between Tong Ming Street and Tong Tak Street, Tseung Kwan O	221.6	Secretary for Transport and Housing TD HyD	12/2016	Mid 2019	Works mainly include the construction of an elevated walkway between Tong Ming Street and Tong Tak Street, and a lift at the end of the walkway near Tong Tak Street.	Construction commenced on 30 December 2016.  The foundation works for the elevated walkway and lift shaft were in progress.
716CL Cat B	Infrastructure Works for Tseung Kwan O Stage I Landfill Site	Under review	Secretary for Development  CEDD	Under review	Under review	Works comprise the construction of a feature footbridge (Southern Bridge) across the southern tip of the Eastern Channel, a sewage pumping station and the associated landscaping works.	Detailed design was in progress.  The authorization notices under Roads (Works, Use and Compensation) Ordinance and the amendment of the sewerage scheme under Roads Ordinance as applied by the Water Pollution Control (Sewerage) Regulation were published on 25 September 2015 and 30 April 2015 respectively.



Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence- ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
822TH Cat. B	Cross Bay Link	Under review	Secretary for Transport and Housing CEDD	Under review	Under review	Cross Bay Link will connect Tseung Kwan O – Lam Tin Tunnel to Wan Po Road near Area 86 to cope with the anticipated traffic demand. It will provide alternative route to divert traffic from the town centre south so as to improve the living environment of the residential areas.  The Cross Bay Link comprises the construction of an approximately 1.8 km long dual two-lane carriageway with cycle track and footpath.	Legislative Council Panel on Transport was consulted on 23 February 2018. Members supported the Project. Support from Public Works Subcommittee and funding approval from Finance Committee would be sought for the implementation of the Project.



Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence- ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
806TH Cat. B	Dualling of Hiram's Highway from Marina Cove to Sai Kung Town	Under review	Secretary for Transport and Housing TD HyD	Under review	Under review	The major scope of works comprises improving the section of Hiram's Highway from Marina Cove to Sai Kung Town, Po Tung Road and the section of Tai Mong Tsai Road in the south of Sha Ha. The project aims to cope with the existing and anticipated traffic needs and to alleviate the congested traffic condition.	A public forum was conducted on 22 October 2016. The implementation programme was being formulated based on views received.

