

Report on Progress of Major Projects

As at 29 February 2024

Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence -ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
703TH Category A	Dualling of Hiram's Highway between Clear Water Bay Road and Marina Cove and Improvement to Local Access to Ho Chung	1,774.4	Secretary for Transport and Logistics Transport Department Highways Department	3/2016	2/2021	The project scope mainly includes widening two sections of Hiram's Highway between Clear Water Bay Road and Ta Ku Ling and between Nam Pin Wai Roundabout and Marina Cove to dual carriageway.	Handover of the completed works to respective government departments for maintenance is drawing to a close.
806TH Category B	Dualling of Hiram's Highway from Marina Cove to Sai Kung Town	3208.9 (preliminary estimate)	Secretary for Transport and Logistics Transport Department Highways Department	under review	under review	The major scope of works includes improving the section of Hiram's Highway from Marina Cove to Sai Kung Town, Po Tung Road and the section of Tai Mong Tsai Road in the south of Sha Ha.	Support of the Panel on Transport of the Legislative Council was obtained on 16 June 2023. Tendering process for the design and construction contract is on-going. It is planned to seek support from the Public Works Subcommittee and apply funding from the Finance Committee. The contract would commence after obtaining the funding approval.

Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence -ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
Head 706 Subhead 6101TX Category D	Provision of Universal Accessibility Facilities for the footbridge across Tsui Lam Road near Tsui Lam Community Hall (Structure No. SK01)	16.65	Secretary for Transport and Logistics Highways Department	6/2020	12/2023	The project aims to provide lift facilities for the footbridge across Tsui Lam Road near Tsui Lam Community Hall (Structure No. SK01).	The lift was completed and opened for public use on 29 December 2023.
Head 706 Subhead 6101TX Category D	Provision of Universal Accessibility Facilities for the footbridge across Chiu Shun Road near Tin Ha Wan Village (Structure No. NF310)	28.47	Secretary for Transport and Logistics Highways Department	12/2022	6/2026	The project aims to provide lift facilities for the footbridge across Chiu Shun Road near Tin Ha Wan Village (Structure No. NF310).	The works for this item were authorized in accordance with Roads (Works, Use and Compensation) Ordinance (Cap. 370) on 22 April 2022. The works contract commenced in December 2022. The predrilling and foundation works are on-going.

Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence -ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
Head 706 Subhead 6101TX Category D	Provision of Universal Accessibility Facilities for the footbridge across Tsui Lam Road connecting Tsui Lam Shopping Centre and King Ming Court (Structure No. SK02)	13.16	Secretary for Transport and Logistics Highways Department	1/2023	7/2026	The project aims to provide lift facilities for the footbridge across Tsui Lam Road connecting Tsui Lam Shopping Centre and King Ming Court (Structure No. SK02)	Sectional commencement of the works was in July 2023. The advance works which include tree-felling works, planter relocation works and predrilling works are on-going.
Head 706 Subhead 6101TX Category D	Provision of Universal Accessibility Facilities for the footbridge across Clear Water Bay Road near Pik Uk Correctional Institution (Walkway No. NF294)	22.64	Secretary for Transport and Logistics Highways Department	7/2023	7/2026	The project aims to provide lift facilities for the footbridge across Clear Water Bay Road connecting Pik Uk Correctional Institution and Pik Uk Correctional Services Departmental Quarters (Walkway No. NF294).	The works contract commenced in July 2023. The construction works are anticipated to be completed by July 2026.

Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence -ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
Head 706 Subhead 6101TX Category D	Provision of Universal Accessibility Facilities for the subway across Po Ning Road near TKO Health Centre (Walkway No. NS149)	19.92	Secretary for Transport and Logistics Highways Department	7/2023	7/2026	The project aims to provide lift facilities for the subway across Po Ning Road connecting Tseung Kwan O (Po Ning Road) General Out-patient Clinic and Hang Hau (North) Bus Terminus (Walkway No. NS149).	The works contract commenced in July 2023. The construction works are anticipated to be completed by July 2026.
Head 706 Subhead 6101TX Category D	Provision of Universal Accessibility Facilities for the footbridge across King Ling Road near Hong Kong Design Institute (Walkway No. SK03)	19.37	Secretary for Transport and Logistics Highways Department	7/2023	5/2026	The project aims to provide lift facilities for the footbridge across King Ling Road connecting Hong Kong Design Institute and Metro Town Le Point (Walkway No. SK03).	The works contract commenced in July 2023. The construction works are anticipated to be completed by May 2026.
Head 706 Subhead 6101TX Category D	Provision of Universal Accessibility Facilities for the footbridge across Tsui Lam Road Connecting Tsui Lam Estate Car Park and On Lam House (Walkway No. TL01)	30.83	Secretary for Transport and Logistics Highways Department	1/2023	4/2026	The project aims to provide lift facilities for the footbridge across Tsui Lam Road Connecting Tsui Lam Estate Car Park and On Lam House (Walkway No. TL01)	Sectional commencement of the works was in July 2023. The advance works which include tree-felling works, planter relocation works and predrilling works are on-going.

As at 29 February 2024

Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence -ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
716CL Category A	Infrastructure Works for Tseung Kwan O Stage I Landfill Site	301.6	Secretary for Development Civil Engineering and Development Department	1/2021	2024	The project will provide a 150m long 4.5m wide footbridge over the Eastern Channel to connect TKO Areas 68 and 77, and sewerage facilities at LOHAS Park Road comprising a sewage pumping station, sewage rising mains and sewerage pipes.	The Tseung Kwan O Promenade Southern Bridge was opened to public on 2 February 2024. Construction of the sewerage facilities serving the recreational development in the vicinity is undergoing, and will be completed in 2024.