



二零二四年五月九日
資料文件

文件 TT 15/2024

沙田區議會
交通運輸委員會

路政署工程進度報告

請委員會成員參閱由路政署提交的工程進度報告(附件)。

沙田區議會秘書處
STDC 13/20/45

二零二四年四月

(截至 2024 年 4 月 19 日)

WRF No. 運輸署施工 通知書編號	Description	工程內容概要	Anti- Comm Date 預計開工日期	Anti-Comp Date 預計完工日期	Status / Actual Completion 狀況 / 已完工日期	TD Engineer 運輸署工程師	HyD DE 路政署 區域工程師
WRF Processing Order : Urgent 施工通知書處理次序 : 優先							
NE/17/0271	Tai Po Road Ma Liu Shui near Hung Kiu Lane - To convert carriageway to footpath	大埔道馬料水近紅橋里 - 擬擴闊行人路	Programme under review 檢視中	Programme under review 檢視中	Await site handover due to CEDD Project 有待土木工程署移交場地	Mr. YU Chung him 余頌謙先生 (2399 6968)	Mr. WAI Wah Kei 韋華基先生 (2762 4098)
NE/22/0474	Tai Po Road - Ma Liu Shui near Chek Nai Ping - Proposed modification of cautionary crossing	大埔公路馬料水段近赤泥坪 - 擬增設行人過路處	Programme under review 檢視中	Programme under review 檢視中	Under TD review 等候運輸署進一步資料	Mr. YU Chung him 余頌謙先生 (2399 6968)	Mr. WAI Wah Kei 韋華基先生 (2762 4098)
WRF Processing Order : Normal 施工通知書處理次序 : 正常							
NE/22/0600	Sai Sha Road near Hang Tak Street - Proposed addition of MC parking	西沙路近恆德街 - 擬增設電單車泊位	Q3 2024	Q4 2024	Site occupied by DSD Project 場地有渠務署工程進行中	Mr. YU Chung him 余頌謙先生 (2399 6968)	Mr. WAI Wah Kei 韋華基先生 (2762 4098)
NE/22/2093	Sai Sha Road near Saddle Ridge Garden - Proposed new bus layby, new crossing on cycle track	西沙路近富寶花園 - 擬增設巴士停車處及單車徑過路位	Q2 2025	Q1 2026	Site occupied by HY/2022/07 (Construction of pedestrian link and lift tower) 場地有興建升降機工程進行中	Mr. HO King Wui 何經匯先生 (2399 2408)	Mr. WAI Wah Kei 韋華基先生 (2762 4098)
NE/22/2343	Ma On Shan Bypass near Lee Shing House - Proposed modification work of existing staircase	馬鞍山繞道近利盛樓 - 擬修改現有樓梯	Q4 2024	Q4 2024	Under planning 規劃中	Mr. HO King Wui 何經匯先生 (2399 2408)	Mr. WAI Wah Kei 韋華基先生 (2762 4098)
NE/22/2374	Siu Lek Yuen Road - Modify existing footpath for GMB stops	小瀝源路 - 優化行人路給予小巴士站	Q4 2024	Q1 2025	Under planning 規劃中	Ms. PANG Yee Lin, Rebecca 彭綺蓮女士 (2399 6966)	Mr. LIU Chi Kwong 廖慈光先生 (3741 2626)
NE/24/0131	Shui Chuen Au Street near Pok Chuen Street - Proposed Type II railing and Traffic Sign TS134	水泉坳街近博泉街 - 擬增設欄河及交通標誌	Q2 2024	Q3 2024	Under planning 規劃中	Ms. PANG Yee Lin, Rebecca 彭綺蓮女士 (2399 6966)	Mr. LIU Chi Kwong 廖慈光先生 (3741 2626)