

Report on Progress of Major Projects

As at 28 February 2023

Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence -ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
703TH Category A	Dualling of Hiram's Highway between Clear Water Bay Road and Marina Cove and Improvement to Local Access to Ho Chung	1,774.4	Secretary for Transport and Logistics Transport Department Highways Department	3/2016	2/2021	The project scope mainly includes widening two sections of Hiram's Highway between Clear Water Bay Road and Ta Ku Ling and between Nam Pin Wai Roundabout and Marina Cove to dual carriageway.	All ancillary works under the project were completed by end 2022 except for defect rectification works to facilitate handover of the completed works to relevant government departments. Highways Department (HyD) reported the progress of this item to Sai Kung District Council (SKDC) District Major Works Working Group at its meeting on 16 June 2022.
806TH Category B	Dualling of Hiram's Highway from Marina Cove to Sai Kung Town	under review	Secretary for Transport and Logistics Transport Department Highways Department	under review	under review	The major scope of works includes improving the section of Hiram's Highway from Marina Cove to Sai Kung Town, Po Tung Road and the section of Tai Mong Tsai Road in the south of Sha Ha. The project aims to cope with the existing and anticipated traffic needs and to alleviate the congested traffic condition.	HyD engaged the consultant in April 2022 to commence the design work. Relevant ground investigation works were underway. HyD reported the progress of this item to SKDC District Major Works Working Group at its meeting on 16 June 2022.

Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence -ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
Head 706 Subhead 6101TX Category D	Provision of Universal Accessibility Facilities for the footbridge across Tsui Lam Road near Tsui Lam Community Hall (Structure No. SK01)	16.65	Secretary for Transport and Logistics Highways Department	6/2020	10/2023	The project aims to provide lift facilities for the footbridge across Tsui Lam Road near Tsui Lam Community Hall (Structure No. SK01).	Works contract commenced in mid-2020. HyD executed the Deed of Grant of Easement related to the works area within Tsui Lam Estate with the Incorporated Owners of Tsui Lam Estate on 27 January 2022. HyD's contractor had completed the excavation works and was preparing for constructing the foundation of the lift tower. As it took longer time for securing the approval of works under the Buildings Ordinance (Cap. 123) than expected, the construction works were estimated to be completed by August 2023 while the statutory procedures for opening the lift for public use were estimated to be completed by October 2023.
Head 706 Subhead 6101TX Category D	Provision of Universal Accessibility Facilities for the footbridge across Chiu Shun Road near Tin Ha Wan Village (Structure No. NF310)	28.47	Secretary for Transport and Logistics Highways Department	12/2022	12/2025	The project aims to provide lift facilities for the footbridge across Chiu Shun Road near Tin Ha Wan Village (Structure No. NF310).	The works for this item were authorized in accordance with Roads (Works, Use and Compensation) Ordinance (Cap. 370) on 22 April 2022. The works contract commenced in December 2022.

Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence -ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
Head 706 Subhead 6101TX Category D	Provision of Universal Accessibility Facilities for the footbridge across Tsui Lam Road connecting Tsui Lam Shopping Centre and King Ming Court (Structure No. SK02)	13.16	Secretary for Transport and Logistics Highways Department	1/2023	1/2026	The project aims to provide lift facilities for the footbridge across Tsui Lam Road connecting Tsui Lam Shopping Centre and King Ming Court (Structure No. SK02).	HyD attended the SDKC Traffic and Transport Committee (T&TC) meeting on 16 September 2021 to present the latest revised lift retrofitting scheme of this item which was supported by SKDC T&TC. The works contract commenced in January 2023.
Head 706 Subhead 6101TX Category D	Provision of Universal Accessibility Facilities for the footbridge across Clear Water Bay Road near Pik Uk Correctional Institution (Walkway No. NF294)	Under review	Secretary for Transport and Logistics Highways Department	6/2023 (tentative)	Under review	The project aims to provide lift facilities for the footbridge across Clear Water Bay Road connecting Pik Uk Correctional Institution and Pik Uk Correctional Services Departmental Quarters (Walkway No. NF294).	HyD attended the SKDC T&TC meeting on 13 May 2021 to present the preliminary lift retrofitting scheme at Walkway No. NF294 which was supported by SKDC T&TC. Tender for the construction of this item was invited in October 2022.

Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence -ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
Head 706 Subhead 6101TX Category D	Provision of Universal Accessibility Facilities for the subway across Po Ning Road near TKO Health Centre (Walkway No. NS149)	Under review	Secretary for Transport and Logistics Highways Department	6/2023 (tentative)	Under review	The project aims to provide lift facilities for the subway across Po Ning Road connecting Tseung Kwan O (Po Ning Road) General Out-patient Clinic and Hang Hau (North) Bus Terminus (Walkway No. NS149).	In response to the T&TC members' suggestion on reviewing the feasibility of the alternative scheme of the proposed lift, HyD consulted the Hospital Authority in late May 2021 and attended the T&TC meeting on 25 November 2021 to present the alternative lift retrofitting scheme at Walkway No. NS149 which was supported by SKDC T&TC. Tender for the construction of this item was invited in October 2022.
Head 706 Subhead 6101TX Category D	Provision of Universal Accessibility Facilities for the footbridge across King Ling Road near Hong Kong Design Institute (Walkway No. SK03)	Under review	Secretary for Transport and Logistics Highways Department	6/2023 (tentative)	Under review	The project aims to provide lift facilities for the footbridge across King Ling Road connecting Hong Kong Design Institute and Metro Town Le Point (Walkway No. SK03).	HyD has liaised with Hong Kong Design Institute on the proposed lift retrofitting works at Walkway No. SK03. Hong Kong Design Institute replied with no objection in principle on the proposed lift and the associated structures. HyD attended the T&TC meeting on 25 November 2021 to present the preliminary lift retrofitting scheme at Walkway No. SK03 which was supported by SKDC T&TC. Tender for the construction of this item was invited in October 2022.

Project No. & Category	Project Title	Estimated Cost (\$M)	Responsible Bureau / Department	Commence -ment Date (M/Y)	Completion Date (M/Y)	Project Scope / Remark	Progress / Status
Head 706 Subhead 6101TX Category D	Provision of Universal Accessibility Facilities for the footbridge across Tsui Lam Road Connecting Tsui Lam Estate Car Park and On Lam House (Walkway No. TL01)	30.83	Secretary for Transport and Logistics Highways Department	1/2023	10/2025	The project aims to provide lift facilities for the footbridge across Tsui Lam Road Connecting Tsui Lam Estate Car Park and On Lam House (Walkway No. TL01)	HyD attended the T&TC meeting on 24 May 2022 to present the preliminary lift retrofitting scheme at Walkway No. TL01 which was supported by SKDC T&TC. The works contract commenced in January 2023.
716CL Category A	Infrastructure Works for Tseung Kwan O Stage I Landfill Site	301.6	Secretary for Development Civil Engineering and Development Department	1/2021	2024	The project will provide a 150m long 4.5m wide footbridge over the Eastern Channel to connect TKO Areas 68 and 77, and sewerage facilities at LOHAS Park Road comprising a sewage pumping station, sewage rising mains and sewerage pipes.	Construction commenced in mid January 2021. The prefabricated bridge deck was delivered to a temporary storage area in Junk Bay in June 2022. Foundation works for the bridge and the sewage pumping station were in progress for project commissioning in 2024.

Remark:

Tseung Kwan O – Lam Tin Tunnel and the Cross Bay Link were commissioned in tandem on 11 December 2022. The footbridge cum cycle track connecting Tiu Keng Leng Sports Centre and across Chui Ling Road, Chui Shin Street and Road P2 was also opened in December 2022. The aforesaid two project items are thus omitted from this progress report.